

*Office Memorandum* • UNITED STATES GOVERNMENT

TO : Chief, Planning Staff, OL

DATE: 29 March 1960

FROM : Chief, Building Planning Staff, OL

SUBJECT: Report to President's Board of Consultants  
on Foreign Intelligence Activities  
(1 October 1959 through 31 March 1960)

1. The Superstructure Contractor has continued work on construction of the building. As of 31 March his contract will be approximately 20 per cent complete. He is slightly behind schedule but except for the month of March, the winter weather has been reasonably favorable to his operations. There have been a considerable number of relatively small changes and as of this date it does not appear that completion of the contract should extend materially beyond the due date, which is 29 July 1961.

2. The Contract for the excavation and foundation part of the building work is completed.

3. During the period of this report, we have reviewed space layouts for the ground and first floor and the north half of floors two through seven.

STAT

